

CTMP - Transit van vehicles entering and leaving the site in forward gear


6. Confirmation of hours of operation, delivery & construction vehicle sizes that can be accommodated on Westminster Avenue and enter and leave the site in a forward gear and number of vehicle movements;

Hours of operation – 8am – 6pm Monday to Saturday, no work on Sundays

Builder's vehicles – 2 builders – each have a Transit van sized vehicle or smaller – daily during hours of operation.

Delivery vehicles – smaller 3.5 tonne flatbed delivery vehicles – as and when needed

The site is clearly large enough for all construction vehicles to enter and leave the site in forward gear. The site access is over 3 metres in width, so a 3.5 tonne delivery vehicle (2 metres wide) can easily access the site in forward gear. One block of garages will be built first and the other will follow once the first block is completed. Development has already been commenced and the hardstanding surface already installed. Part of the garages have been built. The builders arrive and leave in transit van sized vehicles and deliveries have taken place using flatbed delivery vehicles without any issues being reported.





1. Transit van entering the site in forward gear



2. Vehicle has driven in direction of arrow and parked next to garage block that is under construction



3. Transit van is turning in the space between the garages so that it can exit the site in forward gear.





4. Transit van has turned and is now heading towards the exit



5. Transit van has left the site in forward gear