

Replacement Classrooms Extension and Demolition of Horsa Buildings

Vehicles Leaving Site

Wheel Wash Facility Method Statement

- A wheel cleaning procedure will be used in order to mitigate the amount of mud that could potentially be deposited on the highways by vehicles, via wheels or chassis, exiting the construction site.
- An area close to the site exit will be utilised for wheel washing prior to vehicles leaving site. A power washer will be used to wash off any mud from the vehicle's wheels, with excess mud / slurry being collected and disposed of.
- It is anticipated that this will only be required during the initial weeks of the development when the existing ground is removed and the footings for the new buildings are constructed. However, the wheel wash station will remain on site until the development is complete.
- The proposed wheel cleaning procedure will consist of:
 - Before leaving the site, vehicles will be inspected for any heavy deposits left on wheels. If present these will be removed manually.
 - Following inspection, all wheels are to be washed down using a high pressure jet wash until clear of all deposits.
 - Vehicles will be permitted to leave site following approval of the site manager / site representative that the above steps have been completed to a satisfactory standard.
- On site roads will be kept as free of mud as is practicable during ground working operations.

This will be monitored during the course of the works and if at any point this is not sufficient then any adjacent roadways will be mechanically cleaned with a commercial road sweeper as required.

Control of Dust

The Principal Contractor's proposals / requirements for the site works, should demonstrate due consideration and measures to minimise dust nuisance caused by the operations.

- All necessary precautions will be taken to protect the building, visitors, members of the public and site operatives from the effects of the inhalation of respirable dust that may be caused by the works.
- All operations that may create dust will include a type of dust suppression technique, such as damping down or mechanical dust extraction. This applies especially to cutting or grinding operations. All operatives will be issued with and required to wear suitable goggles and masks or respirators, wherever this type of work is being carried out.
- Skips will be covered to prevent any dust or materials blowing from moving vehicles.
- No materials will be burned on site.

The approved details shall be implemented and maintained thereafter during the period of demolition /construction.