

Lowercroft Road, Bury– Proposed Highway Access Works Stage 2 Road Safety Audit

Prepared by



Distribution List

1. Alan Davies - DTPC
2. File Copy

REPORT NUMBER 2021/DTPC/1346

CONTACT

Naresh Madhavan
Highway Associates
International House
Aviation Park
Flint Road
Chester
CH4 0GZ

Tel: 07715109788

Email: Naresh@HighwayAssociates.co.uk
Web: www.HighwayAssociates.co.uk

Issue and revision record

Revision	Date	Originator	Checker	Approver	Description
FINAL	12/04/21	N Madhavan	R Sawczyn	L Madhavan	First Issue

CONTENTS

1	INTRODUCTION	1
2	ITEMS RAISED BY PREVIOUS AUDITS AND REPORTS.....	3
3	ITEMS RAISED BY THIS AUDIT	4
4	AUDIT TEAM STATEMENT.....	6

Appendix A: Drawings and documents provided

Appendix B: Plan of items raised by this audit

This document is issued for the party which commissioned it and for specific purposes connected with the above-captioned project only. It should not be relied upon by any other party or used for any other purpose.

We accept no responsibility for the consequences of this document being relied upon by any other party, or being used for any other purpose, or containing any error or omission which is due to an error or omission in data supplied to us by other parties.

This document contains confidential information and proprietary intellectual property. It should not be shown to other parties without consent from us and from the party which commissioned it.

1 INTRODUCTION

1.1 This report results from a Stage 2 Road Safety Audit carried out on proposals for a priority junction access to be installed to serve a small Business B1, B2 and B8 development. The audit was carried out during April 2021.

1.2 The audit team consisted of:

Team Leader: Naresh Madhavan MCIHT, MSoRSA EU RSA Cert. Comp
Director
Highway Associates

Team Member: Robin Sawczyn BEng MCIHT MSoRSA
Senior Road Safety Engineer
Highway Associates

1.3 The audit took place at the offices of Highway Associates, Chester on behalf of Bury Council, the overseeing organisation. The Road Safety Audit was undertaken in accordance with the Road Safety Audit Brief provided by Alan Davies of DTPC. The Road Safety Audit comprised an examination of the documents provided, and these are listed in Appendix A.

The site was visited at the following times/conditions:

Day/Date	Time	Weather Con	Traffic Flow
Fri 9 th April 2021	11:20 – 12:00hrs	Dy/Fine	Below Ave

1.4 The terms of reference for this audit are as described in GG119, Design Manual for Roads and Bridges. The scheme has been examined and this report compiled only with regard to the safety implications for road users of the scheme as presented. It has not been examined or verified for compliance with any other standards or criteria. However, in order to clearly explain a safety problem or the recommendation to resolve a problem, the Audit Team may on occasion have referred to a design standard for information only. Any audit comments should not be construed as implying that a technical audit has been undertaken in any respect.

1.5 If relevant within this report the generic term “pedestrians” can include walking pedestrians, wheelchair users, dismounted cyclists, the blind, partially sighted, mobility impaired and people

with prams or pushchairs. Highway Maintenance Operatives are also included within this term. Where a problem is specific to one or more of these vulnerable groups then appropriate reference will be made in the report.

- 1.6 Any recommendations included within this report should not be regarded as being prescriptive design solutions to the problems identified. They are intended only to indicate a proportionate and viable means of eliminating or mitigating the identified problem, in accordance with GG119, and in no way imply that a formal design process has been undertaken. There may be alternative methods of addressing a problem which would be equally acceptable in achieving the desired elimination or mitigation and these should be considered when responding to this report.
- 1.7 This Road Safety Audit makes allowance for the fact that strategic decisions on matters such as route choice, junction type, standard of provision and approved Departures from Standards already reflect an appropriate balance of a number of factors including road safety.
- 1.8 The Audit Team have not been made aware of any possible geometric departures from standards.
- 1.9 The reader is reminded that a Road Safety Audit is not limited to the new works alone where there are features that are considered by the Audit Team to affect the general safety in the area. Section 3 of this report lists 'Problems' identified from the drawings and as a result of the site visit relating to the proposed changes to the highway layout that are directly, or indirectly, related to the area (e.g. features/matters within the proposed works or immediate surrounds which the Audit Team feel should be brought to the attention of the Designer or other organisations even though they might not pose an immediate risk associated with the proposed works), and which are considered by the Audit Team to warrant attention under the subject proposals, generally by the maintaining authority. On occasions there are more sensitive issues or issues that fall outside the audit brief but which are of such a nature that Auditors feel should be specifically brought to the attention of the authorities - such issues, if they arise, are usually dealt with in detail in separate correspondence.

2 ITEMS RAISED BY PREVIOUS AUDITS AND REPORTS

- 2.1 A stage 1 road safety audit was undertaken in relation to this scheme during February 2020. Any items considered to remain outstanding are mentioned again within section 3 of this report.

3 ITEMS RAISED BY THIS AUDIT

3.1 General

3.1.1 PROBLEM

LOCATION: Lowercroft Road – Proposed northerly tie-in with existing highway

SUMMARY: Risk of conflicts

It is unclear as to the exact nature of the northerly tie-in as it is noted that there is currently an existing private access bound by radius kerbs. Concern is expressed that should this be left unaddressed that there could be a notable kerbed upstand between the proposed junction works utilising HB2 type kerbs and the existing adjacent private access. Should an exposed HB2 type kerb be struck by passing traffic, it could lead to loss of control. Furthermore, it is unclear as to how vehicles may turn left into the private access without risk of over-running a full height kerb increasing the potential for loss of control.

RECOMMENDATION

Ensure a suitable dropped kerb type interface is provided between the proposed junction works and the existing private access.

3.2 Non-Motorised Road User Provision

3.2.1 PROBLEM

LOCATION: Lowercroft Road - Uncontrolled crossing point to south of scheme

SUMMARY: No reciprocal crossing point provided

An uncontrolled crossing point including tactile paving is to be provided at the southern extents of the scheme however no reciprocal crossing point is provided. Without a reciprocal crossing point visually impaired pedestrians may become confused as to the nature and orientation of the crossing leading to injudicious crossing and potential incursion into the adjacent carriageway increasing the potential for trips or falls or conflicts with passing traffic.

RECOMMENDATION

A suitable reciprocal uncontrolled crossing point should be provided as part of the installed scheme.

3.3 Road Signs and Markings

No comments at this stage

3.4 Lighting and Signals

No comments at this stage

3.5 **Landscaping**

No comments at this stage

3.6 **Protective Aids**

No comments at this stage

3.7 **Surface Characteristics and Drainage**

No comments at this stage

4 AUDIT TEAM STATEMENT

We confirm that this Audit has been carried out in accordance with the guidelines in GG119.

AUDIT TEAM LEADER

Naresh Madhavan MCIHT MSoRSA EU RSA Cert.Comp
Director
Highway Associates
International House
Aviation Park
Flint Road
Chester
CH4 0GZ

Signed:



Date:

12/04/21

AUDIT TEAM MEMBER

Robin Sawczyn BEng MCIHT MSoRSA
Senior Road Safety Engineer
Highway Associates
International House
Aviation Park
Flint Road
Chester
CH4 0GZ

Signed:



Date:

12/04/21

APPENDIX A

DRAWINGS AND DOCUMENTS PROVIDED

DRAWING NUMBER OR REFERENCE	TITLE	DATE
	RSA2 Brief	01/04/21
3855-19-102 T1	Proposed Site Layout	Jan 21
D-01 T1	Proposed Drainage Layout	Jan 21
EX-01 T1	Proposed External Works Layout	Jan 21
EX-02	Proposed S278 Works	Jan 21
SHD156 R0	Lighting Calculations Drawing	14/12/20

APPENDIX B

PLAN OF ITEMS RAISED BY THIS AUDIT

