

Land Off Victoria Ave, Wheatfield, Bury

Phase 1 – Construction management plan – Tree removal

15.02.23

This basic plan has been developed to manage the tree removal only, including felling, chipping up branches and removal of all wood from site.

Site access/parking

Access to the site will be off Victoria avenue, vehicles accessing the site will be:

- Land Rover and trailer (tree surgeon)
- 1 Ton Tipper (log removal)
- Car x 1 (visiting site manager)

All parking & loading will be within the site as shown on appendix 1

Site segregation

Tree removal, logging and removal will take place systematically, ensuring trees felled in the day are logged and removed in that same day, temporary barriers (pedestrian types) will be placed around areas where trees are being felled and removed as works are completed.

Vehicle movements

Any vehicle movements leaving/entering the site will be outside of peak school traffic, namely 8:15-9.00am & 2.45 – 3.30pm, Whitefield Community primary school also has mid day collections for nursery and key stage 1&2, and all operatives will be inducted on the importance of ensuring safe and clear access, and to be mindful that there may be activity around the school at all times, and not just the peak hours.

Welfare – A welfare vehicle will provide short duration welfare for the works.

Working hours – 8.00am – 4.30pm Monday – Friday

Works duration – 5 working days to complete all works

Invasive species/protected habitats – These will be marked on a site plan and highlighted to the staff on site, the works will not impact any invasive species or habitats and will comply with all reports prepared, a subsequent report dated 14.11.22 (Tyler Ecological) confirms 2 no trees with potential bat roosting opportunities contained no bats of evidence of.

H&S – A Simple CPH&S Plan and R&M statements will be produced prior to works commencing and agreed with the principal designer for the site.

Appendix 1

