

Job Completion

Job Number: Asbr12773 Block 56

Date of Completion: 02/06/2023

Equipment	Yes	N/A	Comments
Has the decontamination unit passed an air test and is ready to be removed off site?		✓	
Have the filters of the NPU and Waste water to the DCU been changed and disposed of?		✓	
Have the filters on the negative pressure units been changed and capped off?		✓	
Have all drills (if used) been accounted for and checked for correct parts?	✓		
Have all vacs been cleaned down and been inspected by supervisor?	✓		
Are all hand tools collected?	✓		
Have all RPE filters been removed and disposed of asbestos waste?	✓		

On Hire Equipment	Yes	N/A	Comments
Have scaffolds been picked up and signed for?		✓	Fence and genie left securely on site till Monday
Have any Mobile elevating platforms been picked up and signed for?		✓	
Has any modular decon used been picked up and signed for?		✓	
Has any negative pressure units used been picked up / Dropped off and signed for?		✓	
Have any vacs used been picked up / Dropped off and signed for?		✓	

Enclosure / Work Area	Yes	N/A	Comments
Has all tape that was used been removed (where applicable)?	✓		
Has all polythene been removed from the working area and skipped?	✓		Some windows have been seal
Has a final vac of the enclosure been done to ensure that any debris left after detenting has been removed?	✓		

If encapsulation has taken place, has asbestos warning stickers been left on the surface?	☐	☒	
Has all waste been skipped?	☒	☐	
Has the skip been removed from the site?	☐	☒	Monday collection

Site conditions (please fill in with a representative of the client or the client themselves)

	<i>Excellent</i>	<i>Satisfactory</i>	<i>Average</i>	<i>Poor</i>	<i>Comments</i>
To what standard has Reddish Vale Insulations left your site?		☒			
Have all food / Drink waste been cleared from site?		☒			
To what standard has Reddish Vale Insulation completed the job they were instructed to do?		☒			

	<i>Please Tick as Appropriate</i>
I confirm that after a site walk around with the site supervisor, Reddish Vale Insulations HAS COMPLETED the job that I have / my client has instructed them to do and therefore I am happy to allow them to leave the site	☒
I confirm that after a site walk around with the site supervisor, Reddish Vale Insulations HAS NOT COMPLETED the job that I have / my client has instructed them to do and therefore I would like to see the contract manager to discuss my concerns	

	Site Supervisor	Client or Representative
Name	D Rothwell	
Date	02/06/2023	
Signature		