



Service Report Sheet

Report
Date: 11/09/2025

Customer Name	Ian McDonald
Job Created Date	14/07/2025
Job Number	4425
Job Category	
Job Address	Land to the rear of Westminster Avenue, Radcliffe, Bury, M26 3WD
Job Contact Name	Ian McDonald
Job Phone No.	07850556274
Customer Reference	

JOB DESCRIPTION:

1. Infiltration test
2. Calculations
3. Soak away sizing

WORKS REPORT:

infiltration test

Carry out soakaway design calculations and soakaway test calcs

Whilst onsite conducting the percolation test for surface water discharge calculations and soakaway sizing it was found that there is an existing 150mm VC drain pipe beneath current 3m x 2m x 1m soakaway crates. This pipe is running off the boundary. This pipe is an existing drain for the site and is discharging the current surface water off from the site. Additionally we loaded this drain with 3000l of water at 16 gallons per minute until 0l and all of the water ran through instantly with no back flow.

by signing this form I confirm I am happy with the works completed, I have inspected the works carried out, the work area has been left clean and tidy, I have checked the service sheet and accept all works detailed within have been carried out to my satisfaction.

Signature of Site Authorised Person:

A handwritten signature in blue ink, appearing to read 'Garry Bellett', enclosed in a blue rectangular box.

Technician:

Garry Bellett